

Sched Ident No	Item	Operation	Frequency	Marks Applicable											
					B/F	T/R	A/F	P	M	M J		Crit	Str Int		
<u>ARI26051 INSTALLATION - 90</u> (IF FITTED)															
129001	<u>General</u> Complete installation.	Test.	250	17						X	X				
	<u>Nose Fuselage</u> Aerial.	Examine.	1000	17							X				
<u>ARI18165 INSTALLATION - 92</u> (IF FITTED)															
129201	<u>General</u> Complete installation.	Test.	1000	17							X				
	<u>Upper Radome</u> Amplifier detector group desiccators. (2 off).	Examine.	250	17						X	X				
129203	Aerials. (2 off).	Examine.	1000	17							X				

EC577 (107)

Continued overleaf

Sched Ident No	Item	Operation	Frequency	Marks Applicable	Servicing									
					B/F	T/R	A/F	P	M	MJ		Crit	Str	Int
<u>ARI18207 INSTALLATION - 93</u>														
129301	<u>General</u>													
	Complete installation. (2 off).	Test.	125	17				X	X	X				
	<u>Fuselage</u>													
	Waveguides. (4 off).	Examine.	250	17					X	X				
129303	Radomes. (6 off).	Clean.	A/F	17			X							
		Examine.	A/F	17			X							
<u>ARI23165 INSTALLATION - 94</u>														
129401	<u>General</u>													
	Complete installation. (2 off).	Test.	250	17					X	X				
129402	<u>Fuselage</u>													
	Waveguides. (Frame 10 to aerial termination). (2 off).	Examine.	250	17					X	X				
EO577 (107A)														
Continued														

Sched Ident No	Item	Operation	Frequency	Marks Applicable	B/F	T/R	A/F	P	M	MJ		Crit	Str In
ARI23165 (Contd)	INSTALLATION - 94												
	Fuselage												
129403	Cluster aerial. (2 off).	Examine. (Radome removed).	250	17					X	X			
129404	Waveguides. (Forward installation). (4 off).	Examine.	250	17					X	X			
129405	Transmitters. (2 off).	Examine and particularly for leaks.	A/F	17			X						
129406	Radome.	Clean.	A/F	17			X						
		Examine.	A/F	17			X						
129407	Waveguides. (Rear installation). (4 off).	Examine.	250	17					X	X			
129408	Clasp aerial.	Ensure clean.	A/F	17			X						
		Examine.	A/F	17			X						

EO577 (108)

Continued overleaf

Sched Ident No	Item	Operation	Frequency	Marks Applicable	Servicing									Crit	Str Int
					B/F	T/R	A/F	P	M	MJ					
ARI23166 INSTALLATION - 95															
129501	<u>General</u>														
	Complete installation. (3 off). (If fitted).	Test.	125	17					X	X	X				
	<u>Fuselage</u>														
	Tamar aerial.	Examine.	B/F, A/F	17	X		X								
129503	Horn aerals. (2 off).	Examine.	250	17						X	X				
129504	Aerial feeder co-axial cables. (3 off).	Examine.	250	17						X	X				
129505	Liquid cooler and power supply unit, coolant reservoir. (3 off). (If fitted).	Check coolant level.	A/F	17				X							
		Examine and particularly for leaks.	A/F	17				X							
		Examine. (Introduced by SI/Radio Airborne/57).	125	17					X	X	X				
129506	Transmitters. (3 off). (If fitted).	Examine and particularly for leaks.	A/F	17				X							
EO577 (108A)															
Continued															

Chapter 12 ECM  
Sheet 3

MASTER SERVICING LIST  
CANBERRA  
2,3,4,6,7,15,17,18,19 & 22

AP101B-0400-5A1  
Section 1  
(2nd Ed)

[illegible]